

Roof Safety Report

Jeep Chrysler, Wangara

Prepared By: Safemaster Safety Products
Date: 5/4/2018

CONFIDENTIALITY/SECURITY

Information obtained from and about Jeep Chrysler, Wangara in the course of the roof safety systems inspections and recertification's will be treated as strictly confidential. This information will only be used in the compilation and presentation of this report to Jeep Chrysler, Wangara and not to any other source.

DISCLAIMER

Judgements as to the suitability of information herein for the client's purposes are necessarily the client's responsibility. This report does not constitute legal advice. Therefore, although reasonable care has been taken in the preparation of such information, Safemaster Safety Products extends no warranties, makes no representation and assumes no responsibility as to the accuracy or suitability of such information for application to the client's intended purposes or for consequences of its use.

CONTACT THE INSPECTOR

Should you have any difficulty in understanding anything outlined within this report then you should immediately contact the inspector and have the matter explained to you.
If you have any questions at all or require any clarification then contact the inspector prior to acting on this report.

The recertification report was carried out by:

Tony Pennington (Safemaster Safety Products)
33 Catalano Road, Canning Vale 6155
PH: (08) 6243 3111 EMAIL: inspections@safemaster.net.au

Signed for and on behalf of Safemaster Safety Products:



Tony Pennington (Recertification Technician)

CLIENT	BUILDINGS INSPECTED	SYSTEMS INSPECTED
--------	---------------------	-------------------

Roof Safety Report for
Jeep Chrysler, Wangara

Jeep Chrysler Wangara Office & Showroom

Anchor Points
Signage
Ladder Bracket
Static Line

DATE OF INSPECTION

5/4/2018

INSPECTION METHODOLOGY

The inspection has been carried out by Safemaster's team of competent inspectors to evaluate the roof safety system on 2 Baretta Rd buildings.

The inspection is based on:

- Work Health and Safety Regulations 2012
- Managing the Risk of Falls at the Workplace
- AS/NZS 1891:2009 (Series)- Industrial Fall Arrest Systems and Devices
- AS/NZS 1319:1994 'Safety Signs for the Occupational Environment'
- AS/NZS 1657:2013 'Fixed Platforms, Walkways, Stairways and Ladders- Design, Construction and Installation'



Inspection Log

CERTIFICATE OF COMPLIANCE

INSPECTION LOG RECORD - INSTALLED SYSTEMS

31-33 Catalano Road, Canning Vale 6155
CALL US: (08) 6243 3111
EMAIL: inspections@safemaster.net.au

Client: Jeep Chrysler Wangara

Job Ref: SM10467

Site: 2 Baretta RD

Item No	Equipment Type& Description	Manufacturer/ Installer	Location	Commission Date	Insp Date	Next Insp Date	Complying Standards	Status	Comments
1	Sign	Safemaster / Safemaster	Main Roof	1/12/2016	5/04/2018	5/04/2019	AS1319:1994 AS1891.4-2009	Pass	Legible
2	Ladder Bracket	Safemaster / Safemaster	Main Roof	1/12/2016	5/04/2018	5/04/2019	AS1891.4:2009	Pass	In Working Order
3	Walkway	Safemaster / Safemaster	Main Roof	1/12/2016	5/04/2018	5/04/2019	AS1657:2013	Pass	In Working Order
4	Parapet Ladder	Safemaster / Safemaster	Main Roof	1/12/2016	5/04/2018	5/04/2019	AS1657:2013	Pass	In Working Order
5	Anchor Point-Surface Mount-15kN	Safemaster / Safemaster	Main Roof	1/12/2016	5/04/2018	5/04/2019	AS1891.4:2009	Pass	In Working Order
6	Anchor Point-Surface Mount-15kN	Safemaster / Safemaster	Main Roof	1/12/2016	5/04/2018	5/04/2019	AS1891.4:2009	Pass	In Working Order
7	Anchor Point-Surface Mount-15kN	Safemaster / Safemaster	Main Roof	1/12/2016	5/04/2018	5/04/2019	AS1891.4:2009	Pass	In Working Order
8	Anchor Point-Surface Mount-15kN	Safemaster / Safemaster	Main Roof	1/12/2016	5/04/2018	5/04/2019	AS1891.4:2009	Pass	In Working Order
9	Anchor Point-Surface Mount-15kN	Safemaster / Safemaster	Side Roof	1/12/2016	5/04/2018	5/04/2019	AS1891.4:2009	Pass	In Working Order
10	Anchor Point-Surface Mount-15kN	Safemaster / Safemaster	Side Roof	1/12/2016	5/04/2018	5/04/2019	AS1891.4:2009	Pass	In Working Order
11	Anchor Point-Surface Mount-15kN	Safemaster / Safemaster	Side Roof	1/12/2016	5/04/2018	5/04/2019	AS1891.4:2009	Pass	In Working Order
12	Anchor Point-Surface Mount-15kN	Safemaster / Safemaster	Side Roof	1/12/2016	5/04/2018	5/04/2019	AS1891.4:2009	Pass	In Working Order

All inspections are conducted in accordance with current legislation. Equipment status is deemed at the time of inspection. Maintenance and use of the equipment must be conducted in accordance with the manufacturers and legislative requirements after inspection. Removing the installation sign/tag 'Void Warranty' for the system.

CERTIFICATE OF COMPLIANCE

INSPECTION LOG RECORD - INSTALLED SYSTEMS

31-33 Catalano Road, Canning Vale 6155
CALL US: (08) 6243 3111
EMAIL: inspections@safemaster.net.au

Client: Jeep Chrysler Wangara

Job Ref: SM10467

Site: 2 Baretta RD

Item No	Equipment Type& Description	Manufacturer/ Installer	Location	Commission Date	Insp Date	Next Insp Date	Complying Standards	Status	Comments
13	Anchor Point-Surface Mount-15kN	Safemaster / Safemaster	Side Roof	1/12/2016	5/04/2018	5/04/2019	AS1891.4:2009	Pass	In Working Order
14	Anchor Point-Surface Mount-15kN	Safemaster / Safemaster	Side Roof	1/12/2016	5/04/2018	5/04/2019	AS1891.4:2009	Pass	In Working Order
15	Anchor Point-Surface Mount-15kN	Safemaster / Safemaster	Side Roof	1/12/2016	5/04/2018	5/04/2019	AS1891.4:2009	Pass	In Working Order
16	Anchor Point-Surface Mount-15kN	Safemaster / Safemaster	Side Roof	1/12/2016	5/04/2018	5/04/2019	AS1891.4:2009	Pass	In Working Order
17	Anchor Point-Surface Mount-15kN	Safemaster / Safemaster	Side Roof	1/12/2016	5/04/2018	5/04/2019	AS1891.4:2009	Pass	In Working Order
18	Anchor Point-Surface Mount-15kN	Safemaster / Safemaster	Driveway Roof	1/12/2016	5/04/2018	5/04/2019	AS1891.4:2009	Pass	In Working Order
19	Anchor Point-Surface Mount-15kN	Safemaster / Safemaster	Driveway Roof	1/12/2016	5/04/2018	5/04/2019	AS1891.4:2009	Pass	In Working Order
20	Anchor Point-Surface Mount-15kN	Safemaster / Safemaster	Driveway Roof	1/12/2016	5/04/2018	5/04/2019	AS1891.4:2009	Pass	In Working Order
21	Anchor Point-Surface Mount-15kN	Safemaster / Safemaster	Driveway Roof	1/12/2016	5/04/2018	5/04/2019	AS1891.4:2009	Pass	In Working Order
22	Anchor Point-Surface Mount-15kN	Safemaster / Safemaster	Driveway Roof	1/12/2016	5/04/2018	5/04/2019	AS1891.4:2009	Pass	In Working Order
23	Ladder Bracket	Safemaster / Safemaster	Side Roof	1/12/2016	5/04/2018	5/04/2019	AS1891.4:2009	Pass	In Working Order
24	Ladder Platform For Portable Ladder	Safemaster / Safemaster	Main Roof	1/12/2016	5/04/2018	5/04/2019	AS1657:2013	Pass	In Working Order

All inspections are conducted in accordance with current legislation. Equipment status is deemed at the time of inspection. Maintenance and use of the equipment must be conducted in accordance with the manufacturers and legislative requirements after inspection. Removing the installation sign/tag 'Void Warranty' for the system.

CERTIFICATE OF COMPLIANCE

INSPECTION LOG RECORD - INSTALLED SYSTEMS

31-33 Catalano Road, Canning Vale 6155
CALL US: (08) 6243 3111
EMAIL: inspections@safemaster.net.au

Client: Jeep Chrysler Wangara

Job Ref: SM10467

Site: 2 Baretta RD

Item No	Equipment Type& Description	Manufacturer/ Installer	Location	Commission Date	Insp Date	Next Insp Date	Complying Standards	Status	Comments
25	Horizontal Static Line-Surface Mount-21kN	Safemaster / Safemaster	Side Roof	1/12/2016	5/04/2018	5/04/2019	AS1891.4:2009	Pass	In Working Order

AUTHORISED BY: Tony Pennington

DATE: 5/4/2018

SIGNATURE:



All inspections are conducted in accordance with current legislation. Equipment status is deemed at the time of inspection. Maintenance and use of the equipment must be conducted in accordance with the manufacturers and legislative requirements after inspection. Removing the installation sign/tag 'Void Warranty' for the system.

RECOMMENDATIONS

[illegible]

**Safemaster Safety Products**

31-33 Catalano Road, Canning Vale WA 6155

PO Box 1373 Canning Vale WA 6970

Ph: (08) 6243 3111

Fax: (08) 9456 5014

Email: info@safemaster.net.au

Web: www.safemaster.net.au