

Roof Safety Report

**Perth Immigration Detention
Centre**

Prepared By: Safemaster Safety Products
Date: 21/2/2020

CONFIDENTIALITY/SECURITY

Information obtained from and about Perth Immigration Detention Centre in the course of the roof safety systems inspections and recertification's will be treated as strictly confidential. This information will only be used in the compilation and presentation of this report to CER Group Services and not to any other source.

DISCLAIMER

Judgements as to the suitability of information herein for the client's purposes are necessarily the client's responsibility. This report does not constitute legal advice. Therefore, although reasonable care has been taken in the preparation of such information, Safemaster Safety Products extends no warranties, makes no representation and assumes no responsibility as to the accuracy or suitability of such information for application to the client's intended purposes or for consequences of its use.

CONTACT THE INSPECTOR

Should you have any difficulty in understanding anything outlined within this report then you should immediately contact the inspector and have the matter explained to you.
If you have any questions at all or require any clarification then contact the inspector prior to acting on this report.

The recertification report was carried out by:

Tony Pennington (Safemaster Safety Products)
33 Catalano Road, Canning Vale 6155
PH: (08) 6243 3111 EMAIL: inspections@safemaster.net.au

Signed for and on behalf of Safemaster Safety Products:



Tony Pennington (Height Safety Inspector)

Roof Safety Report for
Perth Immigration Detention Centre

CLIENT	BUILDINGS INSPECTED	SYSTEMS INSPECTED
CER Group Services	Perth Immigration Detention Centre	Anchor Points Signage Ladder Bracket Walkway

DATE OF INSPECTION

30/1/2020

INSPECTION METHODOLOGY

The inspection has been carried out by Safemaster's team of competent inspectors to evaluate the roof safety system on Perth Immigration Detention Centre.

The inspection is based on:

- OHS Regulations 1996
- Managing the Risk of Falls at the Workplace
- AS/NZS 1891:2009 (Series)- Industrial Fall Arrest Systems and Devices
- AS/NZS 1319:1994 'Safety Signs for the Occupational Environment'
- AS/NZS 1657:2018 'Fixed Platforms, Walkways, Stairways and Ladders- Design, Construction and Installation'



Inspection Log

CERTIFICATE OF COMPLIANCE

INSPECTION LOG RECORD - INSTALLED SYSTEMS

31-33 Catalano Road, Canning Vale 6155
CALL US: (08) 6243 3111
EMAIL: inspections@safemaster.net.au

Client: CER Group Services

Job Ref: SM 15055

Site: Perth Immigration Detention Centre

Item No	Equipment Type& Description	Manufacturer/ Installer	Location	Commission Date	Insp Date	Next Insp Date	Complying Standards	Status	Comments
1	Sign	Safemaster / Safemaster	Southern Roof	11/08/2017	30/01/2020	30/07/2020	AS1319:1994 AS1891.4-2009	Pass	
2	Ladder Bracket	Access Unlimited	Southern Roof	1/06/2007	30/01/2020	30/07/2020	AS1891.4:2009	Pass	
3	Access Strop - 15kN	Safemaster / Safemaster	Southern Roof	24/07/2019	30/01/2020	30/07/2020	AS1891.4:2009	Pass	
4	Anchor Point-Purlin Fix-15kN	Safemaster / Safemaster	Southern Roof	24/07/2019	30/01/2020	30/07/2020	AS1891.4:2009	Pass	
5	Anchor Point-Purlin Fix-15kN	Safemaster / Safemaster	Southern Roof	24/07/2019	30/01/2020	30/07/2020	AS1891.4:2009	Pass	
6	Anchor Point-Purlin Fix-15kN	Safemaster / Safemaster	Southern Roof	24/07/2019	30/01/2020	30/07/2020	AS1891.4:2009	Pass	
7	Anchor Point-Purlin Fix-15kN	Safemaster / Safemaster	Southern Roof	24/07/2019	30/01/2020	30/07/2020	AS1891.4:2009	Pass	
8	Anchor Point-Purlin Fix-15kN	Safemaster / Safemaster	Southern Roof	24/07/2019	30/01/2020	30/07/2020	AS1891.4:2009	Pass	
9	Anchor Point-Purlin Fix-15kN	Safemaster / Safemaster	Southern Roof	24/07/2019	30/01/2020	30/07/2020	AS1891.4:2009	Pass	
10	Anchor Point-Purlin Fix-15kN	Safemaster / Safemaster	Southern Roof	24/07/2019	30/01/2020	30/07/2020	AS1891.4:2009	Pass	
11	Anchor Point-Purlin Fix-15kN	Safemaster / Safemaster	Southern Roof	24/07/2019	30/01/2020	30/07/2020	AS1891.4:2009	Pass	
12	Anchor Point-Purlin Fix-15kN	Safemaster / Safemaster	Southern Roof	24/07/2019	30/01/2020	30/07/2020	AS1891.4:2009	Pass	

All inspections are conducted in accordance with current legislation. Equipment status is deemed at the time of inspection. Maintenance and use of the equipment must be conducted in accordance with the manufacturers and legislative requirements after inspection. Removing the installation sign/tag 'Void Warranty' for the system.

CERTIFICATE OF COMPLIANCE

INSPECTION LOG RECORD - INSTALLED SYSTEMS

31-33 Catalano Road, Canning Vale 6155
CALL US: (08) 6243 3111
EMAIL: inspections@safemaster.net.au

Client: CER Group Services

Job Ref: SM 15055

Site: Perth Immigration Detention Centre

Item No	Equipment Type& Description	Manufacturer/ Installer	Location	Commission Date	Insp Date	Next Insp Date	Complying Standards	Status	Comments
13	Anchor Point-Purlin Fix-15kN	Safemaster / Safemaster	Southern Roof	24/07/2019	30/01/2020	30/07/2020	AS1891.4:2009	Pass	
14	Anchor Point-Purlin Fix-15kN	Safemaster / Safemaster	Southern Roof	24/07/2019	30/01/2020	30/07/2020	AS1891.4:2009	Pass	
15	Anchor Point-Purlin Fix-15kN	Safemaster / Safemaster	Northern Roof	24/07/2019	30/01/2020	30/07/2020	AS1891.4:2009	Pass	
16	Anchor Point-Surface Frog-Link-15kN	Safemaster / Safemaster	Northern Roof	1/06/2018	30/01/2020	30/07/2020	AS1891.4:2009	Pass	
17	Anchor Point-Surface Frog-Link-15kN	Safemaster / Safemaster	Northern Roof	1/06/2018	30/01/2020	30/07/2020	AS1891.4:2009	Pass	
18	Anchor Point-Surface Frog-Link-15kN	Safemaster / Safemaster	Northern Roof	1/06/2018	30/01/2020	30/07/2020	AS1891.4:2009	Pass	
19	Anchor Point-Surface Frog-Link-15kN	Safemaster / Safemaster	Northern Roof	1/06/2018	30/01/2020	30/07/2020	AS1891.4:2009	Pass	
20	Anchor Point-Surface Frog-Link-15kN	Safemaster / Safemaster	Northern Roof	1/06/2018	30/01/2020	30/07/2020	AS1891.4:2009	Pass	

AUTHORISED BY: TONY PENNINGTON

DATE: 21/2/2020

SIGNATURE:



All inspections are conducted in accordance with current legislation. Equipment status is deemed at the time of inspection. Maintenance and use of the equipment must be conducted in accordance with the manufacturers and legislative requirements after inspection. Removing the installation sign/tag 'Void Warranty' for the system.

COMPLIANCE REQUIREMENTS

There are no requirements at this time.

[illegible]

**Safemaster Safety Products**

31-33 Catalano Road, Canning Vale WA 6155

PO Box 1373 Canning Vale WA 6970

Ph: (08) 6243 3111

Fax: (08) 9456 5014

Email: info@safemaster.net.au

Web: www.safemaster.net.au