

CONFIDENTIALITY/SECURITY

Information obtained from and about Eddystone Primary School in the course of the roof safety systems inspections and recertification's will be treated as strictly confidential. This information will only be used in the compilation and presentation of this report to Programmed FM and not to any other source.

DISCLAIMER

Judgements as to the suitability of information herein for the client's purposes are necessarily the client's responsibility. This report does not constitute legal advice. Therefore, although reasonable care has been taken in the preparation of such information, Safemaster Safety Products extends no warranties, makes no representation and assumes no responsibility as to the accuracy or suitability of such information for application to the client's intended purposes or for consequences of its use.

CONTACT THE INSPECTOR

Should you have any difficulty in understanding anything outlined within this report then you should immediately contact the inspector and have the matter explained to you. If you have any questions at all or require any clarification then contact the inspector prior to acting on this report.

The recertification report was carried out by:

Andrew Treen (Safemaster Safety Products)
33 Catalano Road, Canning Vale 6155
PH: (08) 6243 3111 EMAIL: inspections@safemaster.net.au

Signed for and on behalf of Safemaster Safety Products:

000

Andrew Treen (Recertification Technician)

Roof Safety Report for Eddystone Primary School

CLIENT	BUILDINGS INSPECTED	SYSTEMS INSPECTED
Programmed Facility Management	Guilderton Block	Anchor Points Signage Ladder Bracket

DATE OF INSPECTION

23/04/2018

INSPECTION METHODOLOGY

The inspection has been carried out by Safemaster's team of competent inspectors to evaluate the roof safety system on Eddystone Primary School buildings.

The inspection is based on:

- OSH Regs. 1996
- Managing the Risk of Falls at the Workplace
- AS/NZS 1891:2009 (Series)- Industrial Fall Arrest Systems and Devices
- AS/NZS 1319:1994 'Safety Signs for the Occupational Environment'
- AS/NZS 1657:2013 'Fixed Platforms, Walkways, Stairways and Ladders- Design, Construction and Installation'

TESTING INSTRUMENT

Product: N/A



CERTIFICATE OF COMPLIANCE

31-33 Catalano Road, Canning Vale 615.
CALL US: (08) 6243 311
FMAIL: inspections@safemaster.net.al

INSPECTION LOG RECORD - INSTALLED SYSTEMS

Client: Programmed Facility Management

Job Ref: SM8425

Site: Eddystone Primary School

Item No	Equipment Type& Description	Manufacturer/ Installer	Location	Commission Date	Insp Date	Next Insp Date	Complying Standards	Status	Comments
1	Sign	Safemaster / Safemaster	Guilderton Block	7/04/2017	23/04/2018	23/10/2018	AS1319:1994 AS1891.4-2009	Pass	
2	Ladder Bracket	Safemaster / Safemaster	Guilderton Block	11/04/2013	23/04/2018	23/10/2018	AS1891.4:2009	Fail	A fence has been installed below which obstructs setting up the ladder
3	Anchor Point-Purlin Fix-21kN	Safemaster / Safemaster	Guilderton Block	11/04/2013	23/04/2018	23/10/2018	AS1891.4:2009	Pass	
4	Anchor Point-Purlin Fix-21kN	Safemaster / Safemaster	Guilderton Block	11/04/2013	23/04/2018	23/10/2018	AS1891.4:2009	Pass	
5	Anchor Point-Purlin Fix-21kN	Safemaster / Safemaster	Guilderton Block	11/04/2013	23/04/2018	23/10/2018	AS1891.4:2009	Pass	
6	Anchor Point-Purlin Fix-21kN	Safemaster / Safemaster	Guilderton Block	11/04/2013	23/04/2018	23/10/2018	AS1891.4:2009	Pass	
7	Anchor Point-Purlin Fix-21kN	Safemaster / Safemaster	Guilderton Block	11/04/2013	23/04/2018	23/10/2018	AS1891.4:2009	Pass	
8	Anchor Point-Purlin Fix-21kN	Safemaster / Safemaster	Guilderton Block	11/04/2013	23/04/2018	23/10/2018	AS1891.4:2009	Pass	

AUTHORISED BY: ANDREW TREEN DATE: 26/04/2018 SIGNATURE:

All inspections are conducted in accordance with current legislation. Equipment status is deemed at the time of inspection. Maintenance and use of the equipment must be conducted in accordance with the manufacturers and legislative requirements after inspection. Removing the installation sign/tag 'Void Warranty' for the system.

Roof Safety Report for Eddystone Primary School

COMPLIANCE REQUIREMENTS

Item No	Location	Recommendations
2	Guilderton Block	Relocate ladder access bracket
Non-Compliant	Guilderton Block	Install FRAGILE AND BRITTLE SURFACE signage to access point
Non-Compliant	Guilderton Block	Install access anchor and 3.0m (approx.) strop to provide safe access
Non-Compliant	Guilderton Block	Install additional anchors to provide safe access to all roof areas and HVAC equipment
Non-Compliant	Guilderton Block	Install static line to provide safe access around gable ends
Non-Compliant	Guilderton Block	Install work platforms with guardrails complying to AS/NZS 1657:2013 around evaporative coolers to provide safe work area

 ${\sf EMAIL: inspections@safemaster.net.au}$



Safemaster Safety Products

31-33 Catalano Road, Canning Vale WA 6155 PO Box 1373 Canning Vale WA 6970

Ph: (08) 6243 3111 Fax: (08) 9456 5014

Email: info@safemaster.net.au Web: www.safemaster.net.au